

CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES

REGION: REGION VI - WESTERN VISAYAS **CALENDAR YEAR:** 2023

PROVINCE: NEGROS OCCIDENTAL **QUARTER:** 3
CITY/MUNICIPALITY: CITY OF SILAY

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
LGSF-BUB Feb 2016								
Construction of School Clinic	DMLMHS	1,200,000.00				-		cancelled POW
LGSF-Other Financial Assistance								
Construction/Rehabilitation of Public Market	Burgos St., Brgy II	2,303,173.00						no movement
DILG - PCF 2022								
Construction of Flood Control Structure (Overflow Bridge)	Hda. Fuego 1 to 2	7,000,000.00	7/28/2023			1,049,423.25		Mobilization Paid

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

JAENES C. GRAJO
City Budget Officer

sgd
RUBY J. ARSENAL
City Accountant

sgd
JOEDITH C. GALLEG0
City Mayor