

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES**

**REGION:** REGION VI - WESTERN VISAYAS      **CALENDAR YEAR:** 2023  
**PROVINCE:** NEGROS OCCIDENTAL      **QUARTER:** 4  
**CITY/MUNICIPALITY:** CITY OF SILAY

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
<b>LGSF-BUB Feb 2016</b>								
Construction of School Clinic	DMLMHS	<b>1,200,000.00</b>				-		cancelled POW
<b>LGSF-Other Financial Assistance</b>								
Construction/Rehabilitation of Public Market	Burgos St., Brgy II	<b>2,303,173.00</b>						no movement
<b>DILG - PCF 2022</b>								
Construction of Flood Control Structure (Overflow Bridge)	Hda. Fuego 1 to 2	<b>7,000,000.00</b>	7/28/2023			5,093,304.00		Ongoing

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

sgd  
**LEO MARK T. SANCHEZ**  
 Acting City Budget Officer

sgd  
**RUBY J. ARSENAL**  
 City Accountant

sgd  
**JOEDITH C. GALLEGO**  
 City Mayor